

Airbase installations were prioritised based on the operational demands of this fire season. Wherever possible airbases in close proximity have been completed on the same day, ie Stawell Vic Valley, Hamilton and Casterton done in a single trip.

[Back to previous page \(wifi landing page\)](#)

Air base	Region	Planned installation date	Installation status
Stawell Airbase	Grampians	09/12/2019	Complete
Bairnsdale Airbase	Gippsland	11/12/2019	Complete
Benambra Airbase	Gippsland	27/12/2019	Complete
Mansfield Airbase	Hume	20/12/2019	Complete
Ovens Helibase	Hume	12/12/2019	Complete
Corryong Airbase	Hume	12/12/2019	Complete
Albury Lat Base	Hume	10/01/2020	Complete
Linga Airbase	Loddon Mallee	20/12/2019	Complete
Casterton Airbase	Barwon South West	05/02/2020	Complete
Hamilton Airbase (changed to BSW Portable)	Barwon South West	05/02/2020	Complete
Bendigo Airbase	Loddon Mallee	19/12/2019	Complete
Avalon Airbase	Barwon South West	18/12/2019	Complete
Avalon Airbase (Manager's Hut)	Barwon South West	18/12/2019	Complete
Marlo Airbase	Gippsland	29/01/2020	Complete
Mallacoota Airbase	Gippsland	21/02/2020	Complete
Victoria Valley	Grampians	21/02/2020	Planned
La Trobe Valley *has NBN coverage	Gippsland	TBC	Not started
Ballarat Comms Van		19/12/2019	Complete
State Comms Van		10/01/2020	Complete
Snowy Range	Gippsland	TBC	Not started
Delegate	Gippsland	TBC	Not started